COMPLETION REPORT

1	Name of the work	Improvements and Construction of CC road and drain at Bhuvaneshwari nagara, Ganesha temple 3rd Cross road in Dasarhalli ward No.15
2	Sanctioned Estimate No. & Date	EE/DD/TS/080/14-15 dated 29/10/2014
3	Head of Account which is chargeable	P-code 1771
4	Instrument Order NO. & Date	EE/DD/WO/295/14-15 16/03/2015
5	Name Of Contractor	Sri. N. Shivananda, NO. 35, 2nd Cross, 1st A Main road, definace colony, Bagalagunte, Bangalore.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	———
7	Measurement recorded in	MB NO 1710/12-13 page NO 37 to 40
8	Check Measurement of the Asst	MB NO 1710/12-13 page NO 37 to 40
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	H.M parameswaraappa
	b) Asst. Exe Engineer	Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
1950,000=00	1818360 = 00		131640=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ